



# Woodview Road Bridge Schedule

- Starting 1/27/25 we will begin demolishing the old bridge. This work will be off and on over the next month and will include:
  - Saw cutting the asphalt layer
  - Removal of the asphalt layer
  - Removal of the guiderail
  - Saw cutting the concrete layer
  - Removal of the concrete layer
  - Removal of the steel substructure
- Concurrently to the above we will be excavating and constructing a temporary crane pad and lay down area on the Route 41 side of the bridge.
- Starting the 1<sup>st</sup> week in March we will begin preparing for the installation of the coffer dams to isolate the bridge construction area.
- Starting the week of March 10<sup>th</sup> we will begin excavation and preparation of the base for the precast bridge components.
- The initial delivery and setting of the “express foundation system” and pedestal walls is scheduled for the week of March 24<sup>th</sup>.
- The “express foundation” concrete work will be complete a day or two after the system is set.
- As soon as the concrete obtains the needed strength, which will be verified by testing, the main bridge components will be set. This is anticipated to occur approximately 1 week after the initial foundation is set.
- Following this the cofferdams will be removed and the area will be rough graded.
- The roadway will be re-profiled in accordance with the approved plans and the base and binder paving will occur.
- Then the guiderail, finish grading and plantings will then be completed.
- Final paving will be done from the bridge to route 41, this will be completed as part of the Townships annual paving program and may occur after the bridge is reopened.

At this point we cannot provide a date which the Bridge will be reopened. Final approval of the guiderail design was just received from National Park Service on January 16<sup>th</sup>, this work still has to move through the final design and bidding process. We continue to push for an early summer 2025 opening.