LONDON GROVE TOWNSHIP

Public Works Department
Public Works Director: Shane Kinsey
Public Works Superintendent: Nate Hughes
Public Works Foreman: Ryan Yerkes

Woodview Road Bridge Update 2/27/2025

Woodview Road Bridge~ the Township Public Works Department has completed removing the old bridge and constructing a crane pad on the site. The department continues to work to prepare the site for the "express foundation system" which is scheduled to be delivered March 25th. Once this system is delivered the department will construct armoring, backfill the system and pour the concrete footings. After the concrete has cured to adequate strength the main portion of the bridge structure will be set, this is currently scheduled to occur on April 8th. After the main structure is set crews will work to backfill the structure, pave the area, finish grade, plant and coordinate the guiderail installation which is currently out to bid.